

**Habitation wise Erection Progress****Scheme: DDUGJY - RE 12th Plan****District : Hamirpur****Discom : Dakshinanchal Vidyut Vitran Nigam Ltd.,****Turnkey Contractor: M/s SPBL Energy Pvt. Ltd., Kanpur****Date- 30.10.2017**

<b>S. No</b>	<b>Tahsil</b>	<b>Block</b>	<b>Name of Village (all villages as per census)</b>	<b>census code (2011)</b>	<b>Name of habitation including main villages</b>	<b>Status of Habitation Completed /In progress/Not started</b>	<b>Date of Completion/Expect ed date of completion</b>	<b>Energization</b>
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7</b>	<b>8</b>	<b>9</b>
1	Sarila	Gohand	Jigini	4694200	JIGNI	Not Started	Jun-18	No
2	Sarila	Gohand	Gadhar	4694300	GADHAR	Not Started	Jun-18	No
3	Sarila	Gohand	Gadhar	4694300	NAI BASTI	Not Started	Jun-18	No
4	Sarila	Gohand	Chak Amarpura	4694400	CHAK AMARPURA	Not Started	Jun-18	No
5	Sarila	Gohand	Bangra	4694600	BANGRA	Not Started	Jun-18	No
6	Sarila	Gohand	Iteliya Raja	4694700	ITALIYA RAJA	Not Started	Jun-18	No
7	Sarila	Gohand	Dhagwan	4694800	DHAGWAN	Not Started	Jun-18	No
8	Sarila	Gohand	Ujaneh	4694900	UJANEH	Not Started	Jun-18	No
9	Sarila	Gohand	Nahdoura	4695000	NAHDAURA	Not Started	Jun-18	No
10	Sarila	Gohand	Rahank	4695100	RAHANK	Not Started	Jun-18	No
11	Sarila	Gohand	Rawatpura	4695300	RAWATPURA	Not Started	Jun-18	No
12	Sarila	Gohand	Mehjoli	4697800	MEHJOLI	Not Started	Jun-18	No
13	Sarila	Gohand	Mansgawan	4697900	MANSGOWAN	Not Started	Jun-18	No
14	Sarila	Gohand	Wagipura	4698100	WAGIPURA	Not Started	Jun-18	No
15	Sarila	Gohand	Itauragaon	4698200	ITAUURA GAON	Not Started	Jun-18	No
16	Sarila	Gohand	Amgaon	4698400	AMGAON	Not Started	Jun-18	No
17	Sarila	Gohand	Jarakhar	4698500	JARAKHAR	Not Started	Jun-18	No
18	Sarila	Gohand	Machehari	4698600	MACHEHARI	Not Started	Jun-18	No
19	Sarila	Gohand	Barua	4698700	BARUA	Not Started	Jun-18	No
20	Sarila	Gohand	Bigwan	4698800	BIGWAN	Not Started	Jun-18	No
21	Sarila	Gohand	Tikur	4698900	TIKUR	Not Started	Jun-18	No
22	Sarila	Gohand	Linga	4699100	LINGA	Not Started	Jun-18	No
23	Sarila	Gohand	Kargawan	4699200	KARGAWAN	Not Started	Jun-18	No
24	Sarila	Gohand	Saina	4699400	SAINA	Not Started	Jun-18	No
25	Sarila	Gohand	Bahpur	4699500	BAHPUR	Not Started	Jun-18	No

**Habitation wise Erection Progress****Scheme: DDUGJY - RE 12th Plan****District : Hamirpur****Discom : Dakshinanchal Vidyut Vitran Nigam Ltd.,****Turnkey Contractor: M/s SPBL Energy Pvt. Ltd., Kanpur****Date- 30.10.2017**

S. No	Tahsil	Block	Name of Village (all villages as per census)	census code (2011)	Name of habitation including main villages	Status of Habitation Completed /In progress/Not started	Date of Completion/Expect ed date of completion	Energization
26	Sarila	Gohand	Nadna	4699600	NADNA	Not Started	Jun-18	No
27	Sarila	Gohand	Sarsai	4699700	SARSAI	In Progress	Nov-17	No
28	Sarila	Gohand	Kumhariya	4699800	KUMHARIYA	Not Started	Jun-18	No
29	Sarila	Gohand	Siyawri	4699900	SIYAWRI	Not Started	Jun-18	No
30	Sarila	Gohand	Itayal	4700200	ITAYAL	Not Started	Jun-18	No
31	Sarila	Gohand	Bara	4700300	BARA	Not Started	Jun-18	No
32	Sarila	Gohand	Chilli	4700500	CHILLI	Not Started	Jun-18	No
33	Sarila	Gohand	Chilli	4700500	NAVAINI	Not Started	Jun-18	No
34	Sarila	Gohand	Kharehta Buzurg	4700600	KHAREHTA BUZURG	Not Started	Jun-18	No
35	Sarila	Gohand	Aunta	4700700	AUNTA	In Progress	Nov-17	No
36	Sarila	Gohand	Tola Raath	4700800	TOLA RAATH	Completed	25-Sep-17	No
37	Sarila	Gohand	Dhanoura	4700900	DHANOURA	Not Started	Jun-18	No
38	Sarila	Gohand	Akauna	4701000	Akauna	Not Started	Jun-18	No
39	Sarila	Gohand	Dhanouri	4701200	DHANOURI	Not Started	Jun-18	No
40	Sarila	Gohand	Jakheri	4701500	INGUEE	Not Started	Jun-18	No
41	Sarila	Gohand	Jakheri	4701500	JAKHERI	Not Started	Jun-18	No
42	Sarila	Gohand	Kharehata Khurd	4701600	KHAREHTA KHURD	Not Started	Jun-18	No
43	Sarila	Gohand	Sarseda Maf	4701700	SARSEDA MAF	Not Started	Jun-18	No
44	Sarila	Gohand	Chirawal	4701800	CHHIRAWAL	Not Started	Jun-18	No
45	Sarila	Gohand	Chikasi	4693100	CHIKASI	Completed	27-Oct-16	YES
46	Sarila	Gohand	Baroli Kharka	4693200	BADA GATH	In Progress	Nov-17	No
47	Sarila	Gohand	Baroli Kharka	4693200	BADAITALA	In Progress	Nov-17	No
48	Sarila	Gohand	Baroli Kharka	4693200	BARAULI KHARKA	In Progress	Nov-17	No
49	Sarila	Gohand	Baroli Kharka	4693200	DADABARAULI	In Progress	Nov-17	No
50	Sarila	Gohand	Baroli Kharka	4693200	MATANPURA	Not Started	Jun-18	No
51	Sarila	Gohand	Atra	4693300	ATRA	Not Started	Jun-18	No

**Habitation wise Erection Progress****Scheme: DDUGJY - RE 12th Plan****District : Hamirpur****Discom : Dakshinanchal Vidyut Vitran Nigam Ltd.,****Turnkey Contractor: M/s SPBL Energy Pvt. Ltd., Kanpur****Date- 30.10.2017**

S. No	Tahsil	Block	Name of Village (all villages as per census)	census code (2011)	Name of habitation including main villages	Status of Habitation Completed /In progress/Not started	Date of Completion/Expect ed date of completion	Energization
52	Sarila	Gohand	Magrauth	4693400	MANGRAUTH	Completed	12-Jul-2016	No
53	Sarila	Gohand	Sikrondha Kharka	4693500	SIKRAUNDHAKHARKA	Not Started	Jun-18	No
54	Sarila	Gohand	Rihuta	4693600	RIHUTA	Completed	25-Jul-16	No
55	Sarila	Gohand	Bargar	4693700	BARGAR	Not Started	Jun-18	No
56	Sarila	Gohand	Chadwari Danda	4693900	CHANDWARIDANDA	Completed	12-Jul-2016	No
57	Sarila	Gohand	Dhurouli	4694000	NAIWASTI	Not Started	Jun-18	No
58	Sarila	Gohand	Dhurouli	4694000	DHURALI	Not Started	Jun-18	No
59	Sarila	Gohand	Churha	4695200	CHURHA	Not Started	Jun-18	No
60	Sarila	Gohand	Bara Kharka	4695400	BARA KHARKA	Not Started	Jun-18	No
61	Sarila	Gohand	Iteliya Baza	4695600	ITALIYA BAZA	In Progress	Nov-17	No
62	Sarila	Gohand	Tyontana	4695700	TYONTANA	Not Started	Jun-18	No
63	Sarila	Gohand	Birbahi	4695800	BIRBAHI	Not Started	Jun-18	No
64	Sarila	Gohand	Bilgaon	4695900	BILGAON	Not Started	Jun-18	No
65	Sarila	Gohand	Beera	4696000	BEERA	Completed	25-Jul-16	No
66	Sarila	Gohand	Beera	4696000	MUKHIYA KA DERA	In Progress	Dec-17	No
67	Sarila	Gohand	Pawai	4696100	PAWAI	Completed	25-Jul-16	No
68	Sarila	Gohand	Jamkhuri	4696200	JAMKHURI	Not Started	Jun-18	No
69	Sarila	Gohand	Alkachaba	4696300	ALKACHABA	Not Started	Jun-18	No
70	Sarila	Gohand	Patkhuri	4696400	PATKHURI	Not Started	Jun-18	No
71	Sarila	Gohand	Amond	4696500	AMOND	Not Started	Jun-18	No
72	Sarila	Gohand	Regwara Khurd	4696600	REGWARA KHURD	Completed	25-Jul-16	No
73	Sarila	Gohand	Karhi	4696800	KARHI	Not Started	Jun-18	No
74	Sarila	Gohand	Kachhwa Kalan	4696900	KACHHWA KALAN	Not Started	Jun-18	No
75	Sarila	Gohand	Khajuri	4697000	KHAJURI	Not Started	Jun-18	No
76	Sarila	Gohand	Karoundi	4697100	KARAUNDI	Not Started	Jun-18	No
77	Sarila	Gohand	Umariya	4697300	UMARIYA	Not Started	Jun-18	No

**Habitation wise Erection Progress****Scheme: DDUGJY - RE 12th Plan****District : Hamirpur****Discom : Dakshinanchal Vidyut Vitran Nigam Ltd.,****Turnkey Contractor: M/s SPBL Energy Pvt. Ltd., Kanpur****Date- 30.10.2017**

S. No	Tahsil	Block	Name of Village (all villages as per census)	census code (2011)	Name of habitation including main villages	Status of Habitation Completed /In progress/Not started	Date of Completion/Expect ed date of completion	Energization
78	Sarila	Gohand	Gohand	4697400	GOHAND RURAL	Completed	25-Jul-16	No
79	Sarila	Gohand	Kemokhar	4697500	KEMOKHAR	Not Started	Jun-18	No
80	Sarila	Kurara	Manki Khurd	4665400	MANKI KHURD	Completed	25-Jul-16	No
81	Hamirpur	Kurara	Manki Kalan	4665500	MANKI KALAN	Not Started	Jun-18	No
82	Hamirpur	Kurara	Umrahat	4665600	UMRAHAT	Completed	6-May-16	YES
83	Hamirpur	Kurara	Haraulipur	4665700	HARAUZIPUR	Not Started	Jun-18	No
84	Hamirpur	Kurara	Misripur	4665800	MISRIPUR	Not Started	Jun-18	No
85	Hamirpur	Kurara	Simra	4666000	SIMRA	Not Started	Jun-18	No
86	Hamirpur	Kurara	Barua	4666100	BARUA	Completed	27-Oct-16	YES
87	Hamirpur	Kurara	Siwni	4666200	SIWNI	Not Started	Jun-18	No
88	Hamirpur	Kurara	Todarpur	4666300	TODARPUR	In Progress	Dec-17	No
89	Hamirpur	Kurara	Pach Khura	4666400	PACH KHURA	In Progress	Dec-17	No
90	Hamirpur	Kurara	Bhitri	4666500	BHITRI	Completed	4-Mar-16	YES
91	Hamirpur	Kurara	Bilota	4666600	BILOTA	Completed	4-Mar-16	YES
92	Hamirpur	Kurara	Bilota	4666600	CHAKKI KA DERA	Completed	4-Mar-16	YES
93	Hamirpur	Kurara	Bilota	4666600	DHANIRAM KA DERA	Completed	4-Mar-16	YES
94	Hamirpur	Kurara	Shankerpur	4666700	PARSI KA DERA	Completed	25-Sep-17	No
95	Hamirpur	Kurara	Shankerpur	4666700	SHANKERPUR	Completed	25-Sep-17	No
96	Hamirpur	Kurara	Raghwa	4666800	RAGHWA	Completed	25-Sep-17	No
97	Hamirpur	Kurara	Bachrauli	4666900	BACHRAULI	Completed	10-Jun-16	YES
98	Hamirpur	Kurara	Bachrauli	4666900	BANSI KA DERA	Completed	10-Jun-16	YES
99	Hamirpur	Kurara	Bachrauli	4666900	GOKUL KA DERA	Completed	10-Jun-16	YES
100	Hamirpur	Kurara	Kotupur	4667100	KOTUPUR	Completed	25-Jul-16	No
101	Hamirpur	Kurara	Patia	4667200	PATIA	Completed	25-Jul-16	No
102	Hamirpur	Kurara	Jamrehi Teer Danda	4667400	JAMREHI DANDA	Not Started	Jun-18	No
103	Hamirpur	Kurara	Bhauri Danda	4667600	BHAULI DANDA	In Progress	Dec-17	No

**Habitation wise Erection Progress****Scheme: DDUGJY - RE 12th Plan****District : Hamirpur****Discom : Dakshinanchal Vidyut Vitran Nigam Ltd.,****Turnkey Contractor: M/s SPBL Energy Pvt. Ltd., Kanpur****Date- 30.10.2017**

S. No	Tahsil	Block	Name of Village (all villages as per census)	census code (2011)	Name of habitation including main villages	Status of Habitation Completed /In progress/Not started	Date of Completion/Expect ed date of completion	Energization
104	Hamirpur	Kurara	Jamrehi Upar	4667800	JAMREHI UPAR	Completed	25-Sep-17	No
105	Hamirpur	Kurara	Shekhopur	4667900	SHEKHOOPUR	In Progress	Oct-17	No
106	Hamirpur	Kurara	Bhatpura Danda	4668200	BHATPURA DANDA	Completed	25-Jul-16	No
107	Hamirpur	Kurara	Sikrohi Danda	4668400	SIKROHI DANDA	Not Started	Jun-18	No
108	Hamirpur	Kurara	Kusmara	4668600	KUSMARA	Completed	12-Jul-2016	No
109	Hamirpur	Kurara	Chandupur Danda	4668700	BACHHI DERA	Completed	8-Feb-16	YES
110	Hamirpur	Kurara	Chandupur Danda	4668700	CHANDUPUR DANDA	Completed	25-Sep-17	No
111	Hamirpur	Kurara	Chandupur Danda	4668700	GANGAWA DERA	Completed	8-Feb-16	YES
112	Hamirpur	Kurara	Badanpur	4669000	BADANPUR	Completed	25-Jul-16	No
113	Hamirpur	Kurara	Kanauta Danda	4669100	KANAUTA DANDA	Completed	27-Oct-16	YES
114	Hamirpur	Kurara	Gimuha Danda	4669200	GIMUHA DANDA	In Progress	Oct-17	No
115	Hamirpur	Kurara	Rithaura Danda	4669400	RITHAURA DANDA	Not Started	Jun-18	No
116	Hamirpur	Kurara	Manjhopur Danda	4669700	MANJHUPUR DANDA	Completed	27-Oct-16	YES
117	Hamirpur	Kurara	Bhilawa Danda	4669800	BHILAWA DANDA	Completed	8-Feb-16	YES
118	Hamirpur	Kurara	Merapur Danda	4670000	MERAPUR DANDA	Completed	12-Jul-16	No
119	Hamirpur	Kurara	Rameri Danda	4670200	RAMERI DANDA	Not Started	Jun-18	No
120	Hamirpur	Kurara	Kutubpur	4670400	KUTUBPUR	Completed	25-Jul-16	No
121	Hamirpur	Kurara	Kharaunj	4670600	BAHMANPUR	Not Started	Jun-18	No
122	Hamirpur	Kurara	Kharaunj	4670600	KHARAUNJ	Completed	12-Jul-2016	No
123	Hamirpur	Kurara	Kurara Rural	4670700	KALIKADERA	Completed	10-Jun-16	YES
124	Hamirpur	Kurara	Kurara Rural	4670700	KHIRWA	Completed	10-Jun-16	YES
125	Hamirpur	Kurara	Kurara Rural	4670700	LAKHUDA	Completed	10-Jun-16	YES
126	Hamirpur	Kurara	Kurara Rural	4670700	PURAI	Completed	10-Jun-16	YES
127	Hamirpur	Kurara	Damer	4670800	DAMER	Not Started	Jun-18	No
128	Hamirpur	Kurara	Sarsai	4670900	SARSAI	Completed	6-May-16	YES
129	Hamirpur	Kurara	Kusauli	4671000	KUSAULI	Not Started	Jun-18	No

**Habitation wise Erection Progress****Scheme: DDUGJY - RE 12th Plan****District : Hamirpur****Discom : Dakshinanchal Vidyut Vitran Nigam Ltd.,****Turnkey Contractor: M/s SPBL Energy Pvt. Ltd., Kanpur****Date- 30.10.2017**

S. No	Tahsil	Block	Name of Village (all villages as per census)	census code (2011)	Name of habitation including main villages	Status of Habitation Completed /In progress/Not started	Date of Completion/Expect ed date of completion	Energization
130	Hamirpur	Kurara	Bainsa Pali	4671100	BAINSA PALI	In Progress	Nov-17	No
131	Hamirpur	Kurara	Jakhela	4671200	JAKHELA	Not Started	Jun-18	No
132	Hamirpur	Kurara	Rithari	4671400	RITHARI	In Progress	Nov-17	No
133	Hamirpur	Kurara	Chakothi	4671500	CHAKOTHI	In Progress	Dec-17	No
134	Hamirpur	Kurara	Lahera	4671600	LAHERA	Not Started	Jun-18	No
135	Hamirpur	Kurara	Gujraura	4671700	GUJRAURA	Not Started	Jun-18	No
136	Hamirpur	Kurara	Kharehta	4671800	KHAREHTA	Not Started	Jun-18	No
137	Hamirpur	Kurara	Kariapur	4671900	KARIAPUR	Not Started	Jun-18	No
138	Hamirpur	Kurara	Kakrau	4672000	KAKRAU	Not Started	Jun-18	No
139	Hamirpur	Kurara	Beri	4672100	BERI	Completed	6-May-16	YES
140	Hamirpur	Kurara	Beri	4672100	BINDPURI	Not Started	Jun-18	No
141	Hamirpur	Kurara	Gulab Ganj	4672400	GULAB GANJ	Not Started	Jun-18	No
142	Hamirpur	Kurara	Debiganj	4672500	DEBIGANJ	Not Started	Jun-18	No
143	Hamirpur	Kurara	Ind Puri	4672600	IND PURI	Not Started	Jun-18	No
144	Hamirpur	Kurara	Baije Islampur	4672700	BAIJE ISLAMPUR	Not Started	Jun-18	No
145	Hamirpur	Kurara	Jalla	4672900	JALLA	Completed	8-Feb-16	YES
146	Hamirpur	Kurara	Para	4673000	PARA	In Progress	Dec-17	No
147	Hamirpur	Kurara	Kandaur Danda	4673100	KANDAUR DANDA	Completed	25-Jul-16	No
148	Hamirpur	Kurara	Patara Danda	4673300	HEREHTA	In Progress	Nov-17	No
149	Hamirpur	Kurara	Patara Danda	4673300	KYOTRA	Not Started	Jun-18	No
150	Hamirpur	Kurara	Patara Danda	4673300	PATARA DANDA	Not Started	Jun-18	No
151	Hamirpur	Kurara	Jhalokher	4673400	JHALOKHER	Completed	6-May-16	NO
152	Hamirpur	Kurara	Nathi Danda	4673500	NATHI DANDA	Not Started	Jun-18	No
153	Hamirpur	Maudaha	Bharsawan	4718000	BHARSAWAN	Not Started	Jun-18	No
154	Hamirpur	Maudaha	Patanpur	4718100	PATANPUR	Not Started	Jun-18	No
155	Hamirpur	Maudaha	Rohari	4718200	ROHARI	In Progress	Nov-17	No

**Habitation wise Erection Progress****Scheme: DDUGJY - RE 12th Plan****District : Hamirpur****Discom : Dakshinanchal Vidyut Vitran Nigam Ltd.,****Turnkey Contractor: M/s SPBL Energy Pvt. Ltd., Kanpur****Date- 30.10.2017**

S. No	Tahsil	Block	Name of Village (all villages as per census)	census code (2011)	Name of habitation including main villages	Status of Habitation Completed /In progress/Not started	Date of Completion/Expect ed date of completion	Energization
156	Hamirpur	Maudaha	Pipraunda	4718300	PIPRAUNDA	In Progress	Nov-17	No
157	Hamirpur	Maudaha	Kamehriya	4718400	KAMERHIYA	Completed	25-Jul-16	No
158	Maudaha	Maudaha	Sayar	4718600	MOHANPURWA	Not Started	Jun-18	No
159	Maudaha	Maudaha	Sayar	4718600	SAYAR	In Progress	Dec-17	No
160	Maudaha	Maudaha	Uprai	4719000	UPARI	In Progress	Dec-17	No
161	Maudaha	Maudaha	Dhungawan	4719100	DHUNGAWAN	Not Started	Jun-18	No
162	Maudaha	Maudaha	Khendehi	4719200	KHADEHI	Not Started	Jun-18	No
163	Maudaha	Maudaha	Asuai	4719300	ASHAI	Not Started	Jun-18	No
164	Maudaha	Maudaha	Mahcha	4719400	MAHCHA	In Progress	Oct-17	No
165	Maudaha	Maudaha	Silauli	4719500	SILAULI	In Progress	Nov-17	No
166	Maudaha	Maudaha	Behrela	4719600	BEHRELA	Not Started	Jun-18	No
167	Maudaha	Maudaha	Achhrela	4719700	ACHRELA	Not Started	Jun-18	No
168	Maudaha	Maudaha	Tinduhi Kishun Chand	4719900	TINDUHI KISHANCHAND	Not Started	Jun-18	No
169	Maudaha	Maudaha	Tinduhi Kishori Lal	4720000	TINDUHI KISHORILAL	Not Started	Jun-18	No
170	Maudaha	Maudaha	Makrown	4720100	MAKRONW	Not Started	Jun-18	No
171	Maudaha	Maudaha	Fattehpur	4720200	FATTEPUR	Completed	12-Oct-17	No
172	Maudaha	Maudaha	Parchha	4720300	PARCHA	Completed	25-Jul-16	No
173	Maudaha	Maudaha	Artra	4720400	ARTRA	In Progress	Dec-17	No
174	Maudaha	Maudaha	Sarha	4720500	SARHA	Not Started	Jun-18	No
175	Maudaha	Maudaha	Parchhachh	4720600	PERCHHACH	Completed	27-Oct-16	YES
176	Maudaha	Maudaha	Tilsaras	4720700	CHILLA DERA	Not Started	Jun-18	No
177	Maudaha	Maudaha	Tilsaras	4720700	TILSARAS	Not Started	Jun-18	No
178	Maudaha	Maudaha	Bamhrauli	4720800	BAMHRAULI	Not Started	Jun-18	No
179	Maudaha	Maudaha	Bamhrauli	4720800	DHEEHA DERA	Not Started	Jun-18	No
180	Maudaha	Maudaha	Bamhrauli	4720800	JUGAL DERA	Not Started	Jun-18	No
181	Maudaha	Maudaha	Kiswahi	4720900	KISHWAHI	Not Started	Jun-18	No

**Habitation wise Erection Progress****Scheme: DDUGJY - RE 12th Plan****District : Hamirpur****Discom : Dakshinanchal Vidyut Vitran Nigam Ltd.,****Turnkey Contractor: M/s SPBL Energy Pvt. Ltd., Kanpur****Date- 30.10.2017**

S. No	Tahsil	Block	Name of Village (all villages as per census)	census code (2011)	Name of habitation including main villages	Status of Habitation Completed /In progress/Not started	Date of Completion/Expect ed date of completion	Energization
182	Maudaha	Maudaha	Perehta	4721000	PAREHTA	Not Started	Jun-18	No
183	Maudaha	Maudaha	Tola Maf	4721200	TOLA MAF	Not Started	Jun-18	No
184	Maudaha	Maudaha	Khairi	4721300	BALWAN KA DERA	Not Started	Jun-18	No
185	Maudaha	Maudaha	Khairi	4721300	KHAIRI	In Progress	Nov-17	No
186	Maudaha	Maudaha	Parohri	4721400	ANANDPUR DERA	Completed	27-Oct-16	NO
187	Maudaha	Maudaha	Parohri	4721400	BAJRANGPUR DERA	Completed	27-Oct-16	YES
188	Maudaha	Maudaha	Parohri	4721400	BUNDHUWA DERA	Not Started	Jun-18	No
189	Maudaha	Maudaha	Parohri	4721400	CHANTOLA DERA	Not Started	Jun-18	No
190	Maudaha	Maudaha	Parohri	4721400	GORELALPAL DERA	Not Started	Jun-18	No
191	Maudaha	Maudaha	Parohri	4721400	JAI RAM PAL DERA	Not Started	Jun-18	No
192	Maudaha	Maudaha	Parohri	4721400	LAKSHAMANPUR DERA	Not Started	Jun-18	No
193	Maudaha	Maudaha	Parohri	4721400	NAI DILLI	Completed	27-Oct-16	YES
194	Maudaha	Maudaha	Parohri	4721400	PAROHRI	Completed	27-Oct-16	YES
195	Maudaha	Maudaha	Sisolar	4721500	KHADRA DERA	Not Started	Jun-18	No
196	Maudaha	Maudaha	Sisolar	4721500	MAYYA DERA	Not Started	Jun-18	No
197	Maudaha	Maudaha	Sisolar	4721500	RASHPAL DERA	Not Started	Jun-18	No
198	Maudaha	Maudaha	Sisolar	4721500	SISOLAR	In Progress	Nov-17	No
199	Maudaha	Maudaha	Garha	4721600	GARHA	Not Started	Jun-18	No
200	Maudaha	Maudaha	Garha	4721600	KEWAT DERA	Not Started	Jun-18	No
201	Maudaha	Maudaha	Baije Mau	4721700	BAIJE MAU	Completed	27-Oct-16	YES
202	Maudaha	Maudaha	Baije Mau	4721700	BERI	In Progress	Dec-17	No
203	Maudaha	Maudaha	Baije Mau	4721700	YADAV DERA	In Progress	Dec-17	No
204	Maudaha	Maudaha	Burhai	4721800	BURHAI	Not Started	Jun-18	No
205	Maudaha	Maudaha	Bhulsi	4721900	BHULSI	Not Started	Jun-18	No
206	Maudaha	Maudaha	Bhaturi	4722000	BHATURI	Not Started	Jun-18	No
207	Maudaha	Maudaha	Chhani (Par Maudaha)	4722100	CHHANI	Not Started	Jun-18	No



**Habitation wise Erection Progress****Scheme: DDUGJY - RE 12th Plan****District : Hamirpur****Discom : Dakshinanchal Vidyut Vitran Nigam Ltd.,****Turnkey Contractor: M/s SPBL Energy Pvt. Ltd., Kanpur****Date- 30.10.2017**

S. No	Tahsil	Block	Name of Village (all villages as per census)	census code (2011)	Name of habitation including main villages	Status of Habitation Completed /In progress/Not started	Date of Completion/Expect ed date of completion	Energization
208	Maudaha	Maudaha	Tinduwa	4722200	TINDUWA	Not Started	Jun-18	No
209	Maudaha	Maudaha	Chandi Khurd	4722300	CHHANDI KHURD	Not Started	Jun-18	No
210	Maudaha	Maudaha	Bhabhmai	4722400	BHABHMAI	Completed	27-Oct-16	YES
211	Maudaha	Maudaha	Bakchha	4722500	BAKCHHA	Completed	25-Sep-17	No
212	Maudaha	Maudaha	Khair	4722600	KHAIR	Not Started	Jun-18	No
213	Maudaha	Maudaha	Khair	4722600	KYOTRA DERA	Not Started	Jun-18	No
214	Maudaha	Maudaha	Gehrauli Khurd(Par Maudaha)	4722700	BHAUNIYA DERA	Not Started	Jun-18	No
215	Maudaha	Maudaha	Gehrauli Khurd(Par Maudaha)	4722700	GAHRAULI KHRD	Not Started	Jun-18	No
216	Maudaha	Maudaha	Gehrauli Khurd(Par Maudaha)	4722700	TITIHRI DANDA	Not Started	Jun-18	No
217	Maudaha	Maudaha	Lachhmanpur	4722800	LACHHMANPUR	Not Started	Jun-18	No
218	Maudaha	Maudaha	Lewa	4722900	LEWA	Not Started	Jun-18	No
219	Maudaha	Maudaha	Bhainsmari	4723000	BHAINSMARI	Not Started	Jun-18	No
220	Maudaha	Maudaha	Pasun	4723100	PASUN	Not Started	Jun-18	No
221	Maudaha	Maudaha	Biherka	4723200	BIHARKA	Not Started	Jun-18	No
222	Maudaha	Maudaha	Chandi Kalan	4723300	CHANDI KALAN	Not Started	Jun-18	No
223	Maudaha	Maudaha	Kapsa	4723400	KAPSA	Not Started	Jun-18	No
224	Maudaha	Maudaha	Sijnaura	4723600	SOJNAURA	Not Started	Jun-18	No
225	Maudaha	Maudaha	Bhainsta	4723700	BHAINSTA	Not Started	Jun-18	No
226	Maudaha	Maudaha	Karhiya	4723800	KARAHIYA	Completed	27-Oct-16	YES
227	Maudaha	Maudaha	Gurdaha	4723900	GURDAHA	Not Started	Jun-18	No
228	Maudaha	Maudaha	Urdana	4724000	URDANA	Completed	27-Oct-16	NO
229	Maudaha	Maudaha	Ghatkana	4724100	GHATKANA	Not Started	Jun-18	No
230	Maudaha	Maudaha	Sijwahi	4724200	DHOBI DERA	Not Started	Jun-18	No
231	Maudaha	Maudaha	Sijwahi	4724200	SIJWAHI	Not Started	Jun-18	No
232	Maudaha	Maudaha	Sijwahi	4724200	YADAV DERA	Not Started	Jun-18	No
233	Maudaha	Maudaha	Tikri Buzurg	4724300	TIKRI BUZURG	Not Started	Jun-18	No

**Habitation wise Erection Progress****Scheme: DDUGJY - RE 12th Plan****District : Hamirpur****Discom : Dakshinanchal Vidyut Vitran Nigam Ltd.,****Turnkey Contractor: M/s SPBL Energy Pvt. Ltd., Kanpur****Date- 30.10.2017**

S. No	Tahsil	Block	Name of Village (all villages as per census)	census code (2011)	Name of habitation including main villages	Status of Habitation Completed /In progress/Not started	Date of Completion/Expect ed date of completion	Energization
234	Maudaha	Maudaha	Sichauli	4724400	SICHAULI	Not Started	Jun-18	No
235	Maudaha	Maudaha	Ragaul	4724500	RAGAUL	Not Started	Jun-18	No
236	Maudaha	Maudaha	Narayetch	4724600	KEWAT DERA	Not Started	Jun-18	No
237	Maudaha	Maudaha	Narayetch	4724600	NARAYETCH	Completed	25-Jul-16	No
238	Maudaha	Maudaha	Narayetch	4724600	RAGHUNATH DERA	Not Started	Jun-18	No
239	Maudaha	Maudaha	Kishunpur	4724700	KISHUNPUR	Completed	27-Oct-16	YES
240	Maudaha	Maudaha	Bhabhaura	4724800	BHANBHAURA	In Progress	Dec-17	No
241	Maudaha	Maudaha	Ratauli	4724900	RATAULI	Not Started	Jun-18	No
242	Maudaha	Maudaha	Laraund	4725000	LARAUND	Not Started	Jun-18	No
243	Maudaha	Maudaha	Mavaiya	4725100	MAWAIYA	Not Started	Jun-18	No
244	Maudaha	Maudaha	Madarpur	4725300	MADARPUR	Completed	25-Jul-16	No
245	Maudaha	Maudaha	Chhimauli	4725400	CHHIMAULI	Not Started	Jun-18	No
246	Maudaha	Maudaha	Masgawan	4725500	MASGAWAN	Not Started	Jun-18	No
247	Maudaha	Maudaha	Mutni	4725600	MUTANI	Completed	12-Oct-17	No
248	Maudaha	Maudaha	Bigehna	4725700	BIGAHNA	Not Started	Jun-18	No
249	Maudaha	Maudaha	Chek Daha	4725800	CHAK DAHA	In Progress	Oct-17	No
250	Maudaha	Maudaha	Gadaria Khera	4725900	GARADIYA KHEDA	Not Started	Jun-18	No
251	Maudaha	Maudaha	Para	4726000	PARA	Not Started	Jun-18	No
252	Maudaha	Maudaha	Kuneththa	4726200	KHOD DERA	Not Started	Jun-18	No
253	Maudaha	Maudaha	Kuneththa	4726200	KUNEHTA	Not Started	Jun-18	No
254	Maudaha	Maudaha	Himauli	4726400	HIMAULI	Not Started	Jun-18	No
255	Maudaha	Maudaha	Chamar Khanna	4726500	CHAMAR KHANNA	Not Started	Jun-18	No
256	Maudaha	Maudaha	Chhirka	4726600	CHHIRKA	Not Started	Jun-18	No
257	Maudaha	Maudaha	Gehbra	4726700	GEHBRA	Not Started	Jun-18	No
258	Maudaha	Maudaha	Bhabhani	4726800	BHABHANI	Not Started	Jun-18	No
259	Maudaha	Maudaha	Ladar	4726900	LADAR	Not Started	Jun-18	No

**Habitation wise Erection Progress****Scheme: DDUGJY - RE 12th Plan****District : Hamirpur****Discom : Dakshinanchal Vidyut Vitran Nigam Ltd.,****Turnkey Contractor: M/s SPBL Energy Pvt. Ltd., Kanpur****Date- 30.10.2017**

S. No	Tahsil	Block	Name of Village (all villages as per census)	census code (2011)	Name of habitation including main villages	Status of Habitation Completed /In progress/Not started	Date of Completion/Expect ed date of completion	Energization
260	Maudaha	Maudaha	Gurha	4727200	GURHA	Not Started	Jun-18	No
261	Maudaha	Maudaha	Reevan	4727400	REEVAN	Not Started	Jun-18	No
262	Maudaha	Maudaha	Khandeh	4727600	GANDHI PURWA	Not Started	Jun-18	No
263	Maudaha	Maudaha	Khandeh	4727600	KHANDEH	Not Started	Jun-18	No
264	Maudaha	Maudaha	Fatehpurwa	4727700	FATEPURWA	Not Started	Jun-18	No
265	Maudaha	Maudaha	Gusyari	4727900	GUSYARI	Not Started	Jun-18	No
266	Maudaha	Maudaha	Ichauli	4728000	ICHAULI	Not Started	Jun-18	No
267	Maudaha	Maudaha	Naik Purwa	4728100	NAYAK PURWA	Not Started	Jun-18	No
268	Maudaha	Maudaha	Jignauda	4728300	JIGNAUDA	Not Started	Jun-18	No
269	Maudaha	Maudaha	Ratwa	4729000	RATWA	Not Started	Jun-18	No
270	Maudaha	Muskara	Bajehta Dariya	4710500	BAJEHTA	Not Started	Jun-18	No
271	Maudaha	Muskara	Bajehta Dariya	4710500	KASHI KA DERA	Not Started	Jun-18	No
272	Maudaha	Muskara	Bajehta Dariya	4710500	PANDEPURWA	Not Started	Jun-18	No
273	Maudaha	Muskara	Bajehta Dariya	4710500	RAMBABU KA DERA	Not Started	Jun-18	No
274	Maudaha	Muskara	Bahdeena Achhpura Danda	4710700	BEHDEENA ACHHPURA	Not Started	Jun-18	No
275	Maudaha	Muskara	Bahdeena Achhpura Danda	4710700	DANDIPUR	Not Started	Jun-18	No
276	Maudaha	Muskara	Bahdeena Achhpura Danda	4710700	TIKAPUR	Not Started	Jun-18	No
277	Maudaha	Muskara	Bhujpur	4710900	BHUJPUR	Not Started	Jun-18	No
278	Maudaha	Muskara	Ruri Para	4711000	RURIPARA	Not Started	Jun-18	No
279	Maudaha	Muskara	Galiha Mau	4711100	GALIHA	Not Started	Jun-18	No
280	Maudaha	Muskara	Bhandhur Khurd Farooq Hussai	4711200	BANDHURKHURD FARUKH HUSAIN	Not Started	Jun-18	No
281	Maudaha	Muskara	Chhadi Basayak	4711300	CHHEDIBASAYAK	Not Started	Jun-18	No
282	Maudaha	Muskara	Chandauli Ahir	4711400	CHANDAULI AHIR	Not Started	Jun-18	No
283	Maudaha	Muskara	Bhandhur Khurd Mahadeo	4711500	BANDHURKHURD MAHADEW	Not Started	Jun-18	No
284	Maudaha	Muskara	Bhandhur Buzurg	4711600	BANDHURBUJURG	Not Started	Jun-18	No
285	Maudaha	Muskara	Bhatra	4711800	BHATRA	Not Started	Jun-18	No

**Habitation wise Erection Progress****Scheme: DDUGJY - RE 12th Plan****District : Hamirpur****Discom : Dakshinanchal Vidyut Vitran Nigam Ltd.,****Turnkey Contractor: M/s SPBL Energy Pvt. Ltd., Kanpur****Date- 30.10.2017**

S. No	Tahsil	Block	Name of Village (all villages as per census)	census code (2011)	Name of habitation including main villages	Status of Habitation Completed /In progress/Not started	Date of Completion/Expect ed date of completion	Energization
286	Maudaha	Muskara	Lodha Mau	4711900	LODHA MAU	Not Started	Jun-18	No
287	Maudaha	Muskara	Lodipur Jalalpur	4712100	LODHIPUR	Not Started	Jun-18	No
288	Maudaha	Muskara	Niwada	4712200	BHAUKHADI KHEDAN NIWADA	Not Started	Jun-18	No
289	Maudaha	Muskara	Niwada	4712200	NIWADA	Not Started	Jun-18	No
290	Maudaha	Muskara	Biwanr	4712400	BIWANR	Not Started	Jun-18	No
291	Maudaha	Muskara	Bharkhri	4712800	BARKHRI	Not Started	Jun-18	No
292	Maudaha	Muskara	Bibhuni	4713000	BIHUNI	Not Started	Jun-18	No
293	Maudaha	Muskara	Kar Gaon	4713300	KARGAON	Not Started	Jun-18	No
294	Maudaha	Muskara	Dohri	4713400	DOHRI	Not Started	Jun-18	No
295	Maudaha	Muskara	Mahera	4713500	MAHERA	Completed	25-Jul-16	No
296	Maudaha	Muskara	Jalla	4713600	JALLA	Not Started	Jun-18	No
297	Maudaha	Muskara	Umari	4713700	UMARI	Not Started	Jun-18	No
298	Maudaha	Muskara	Pura Jahan	4713800	PURAJAHAN	Not Started	Jun-18	No
299	Maudaha	Muskara	Chilli	4713900	CHILLI	Not Started	Jun-18	No
300	Maudaha	Muskara	Khandehi Lodhan	4714200	KHADEHILODHAN	Not Started	Jun-18	No
301	Maudaha	Muskara	Masgaon	4714400	MASGOAN	Not Started	Jun-18	No
302	Maudaha	Muskara	Mihuna	4714600	MIHUNA	Not Started	Jun-18	No
303	Maudaha	Muskara	Sioni	4714700	BALADEEN DERA	In Progress	Nov-17	No
304	Maudaha	Muskara	Sioni	4714700	GUDDUPAL DERA	In Progress	Dec-17	No
305	Maudaha	Muskara	Sioni	4714700	SHIVPAL DERA	In Progress	Dec-17	No
306	Maudaha	Muskara	Sioni	4714700	SIWNI	In Progress	Dec-17	No
307	Maudaha	Muskara	Chilehta Rath	4714900	CHILHETARATH	Not Started	Jun-18	No
308	Maudaha	Muskara	Chandaura	4715000	PADUWADERA	Not Started	Jun-18	No
309	Maudaha	Muskara	Chandaura	4715000	CHANDAURA	Not Started	Jun-18	No
310	Maudaha	Muskara	Ainjhi	4715200	AINJHI	Not Started	Jun-18	No
311	Maudaha	Muskara	Muskera	4715300	MUSKARA	Completed	27-Oct-16	NO

**Habitation wise Erection Progress****Scheme: DDUGJY - RE 12th Plan****District : Hamirpur****Discom : Dakshinanchal Vidyut Vitran Nigam Ltd.,****Turnkey Contractor: M/s SPBL Energy Pvt. Ltd., Kanpur****Date- 30.10.2017**

S. No	Tahsil	Block	Name of Village (all villages as per census)	census code (2011)	Name of habitation including main villages	Status of Habitation Completed /In progress/Not started	Date of Completion/Expect ed date of completion	Energization
312	Maudaha	Muskara	Baswari	4715400	BASWARI	Not Started	Jun-18	No
313	Maudaha	Muskara	Damu Pur	4715500	DAMUPURWA	Not Started	Jun-18	No
314	Maudaha	Muskara	Bihuni Kalan	4715600	BADA DERA	Not Started	Jun-18	No
315	Maudaha	Muskara	Bihuni Kalan	4715600	BIHUNIKALA	Completed	25-Jul-16	No
316	Maudaha	Muskara	Bihuni Kalan	4715600	KEWAT KA DERA	Not Started	Jun-18	No
317	Maudaha	Muskara	Bihuni Kalan	4715600	NEEM DERA	Not Started	Jun-18	No
318	Maudaha	Muskara	Bihuni Khurd	4715700	BIHUNIKHURD	In Progress	Dec-17	No
319	Maudaha	Muskara	Kandhouli	4715900	KANDAULI	Not Started	Jun-18	No
320	Maudaha	Muskara	Gundela	4716000	GUNDELA	Not Started	Jun-18	No
321	Maudaha	Muskara	Chhani (Par Muskera)	4716100	CHHANI	Not Started	Jun-18	No
322	Maudaha	Muskara	Pahari Bhitari	4716200	PAHARI BHITARI	Not Started	Jun-18	No
323	Maudaha	Muskara	Gaura	4716300	GAURA	Completed	27-Oct-16	YES
324	Maudaha	Muskara	Alra	4716400	ALRA	Completed	27-Oct-16	YES
325	Maudaha	Muskara	Ora	4716500	ORA	Not Started	Jun-18	No
326	Maudaha	Muskara	Gehrauli (Par Muskera)	4716600	GEHRAULI	In Progress	Dec-17	No
327	Maudaha	Muskara	Husaina	4716700	HUSENA	Not Started	Jun-18	No
328	Maudaha	Muskara	Teehar	4716800	TIHAR	Not Started	Jun-18	No
329	Maudaha	Muskara	Bhugaicha	4716900	BHUGEHCHA	Not Started	Jun-18	No
330	Maudaha	Muskara	Chak Sauna	4717000	CHIKSONA	Not Started	Jun-18	No
331	Maudaha	Muskara	Kaimokhar	4717100	KAIMOKHAR	Not Started	Jun-18	No
332	Maudaha	Muskara	Imiliya	4717300	IMALIYA	In Progress	Oct-17	No
333	Maudaha	Muskara	Neoriya	4717400	NEWRIYA	Not Started	Jun-18	No
334	Maudaha	Muskara	Khera	4717600	KHEDA	Not Started	Jun-18	No
335	Maudaha	Muskara	Tagari	4717700	TAGARI	Not Started	Jun-18	No
336	Rath	Rath	Tola Khagaran	4701900	TOLAKHAGARAN	Not Started	Jun-18	No
337	Rath	Rath	Ikthaur	4702000	EKTHAURA	Completed	25-Jul-16	No

**Habitation wise Erection Progress****Scheme: DDUGJY - RE 12th Plan****District : Hamirpur****Discom : Dakshinanchal Vidyut Vitran Nigam Ltd.,****Turnkey Contractor: M/s SPBL Energy Pvt. Ltd., Kanpur****Date- 30.10.2017**

S. No	Tahsil	Block	Name of Village (all villages as per census)	census code (2011)	Name of habitation including main villages	Status of Habitation Completed /In progress/Not started	Date of Completion/Expect ed date of completion	Energization
338	Rath	Rath	Sargaon	4702100	SARGAON	Not Started	Jun-18	No
339	Rath	Rath	Majhgawan	4702400	MAJHGANWAN	Not Started	Jun-18	No
340	Rath	Rath	Lidhaura	4702500	LIDHAURA	Completed	27-Oct-16	YES
341	Rath	Rath	Malheta Danda	4702600	MALEHTA	Not Started	Jun-18	No
342	Rath	Rath	Kotha	4702700	KOTHA	Not Started	Jun-18	No
343	Rath	Rath	Kuchhechha	4702900	KUCHHECHHA	Not Started	Jun-18	No
344	Rath	Rath	Athgaon	4703000	ATGAWAN	Completed	25-Jul-16	No
345	Rath	Rath	Noranga	4703300	NAURANGA	Not Started	Jun-18	No
346	Rath	Rath	Kharakhar	4703400	KHHADAKHAR	In Progress	Oct-17	No
347	Rath	Rath	Khiriya	4703500	KHIRIYA	Completed	25-Jul-16	No
348	Rath	Rath	Umanniya	4703600	UMANIYA	Completed	6/19/2017	YES
349	Rath	Rath	Churwa	4703700	CHURWA	Completed	6/19/2017	YES
350	Rath	Rath	Tooka	4703900	TOOKA	Completed	6/19/2017	YES
351	Rath	Rath	Bakrai	4704000	BAKRAI	In Progress	Nov-17	No
352	Rath	Rath	Dewra	4704100	DEVRA	Not Started	Jun-18	No
353	Rath	Rath	Gauhani Panwari	4704200	GOHANI PANWARI	Not Started	Jun-18	No
354	Rath	Rath	Barel	4704300	BARAIL	Completed	25-Jul-16	No
355	Rath	Rath	Ikthora	4704400	IKTHAUR	Not Started	Jun-18	No
356	Rath	Rath	Bihar	4704500	BIHAR	Completed	25-Jul-16	No
357	Rath	Rath	Muskura Khurd	4704600	MUSHKURA KHURD	Not Started	Jun-18	No
358	Rath	Rath	Jhinnabira	4704700	JHINNA BEERA	Completed	27-Oct-16	YES
359	Rath	Rath	Gugarbara	4704800	GUGARWARA	Not Started	Jun-18	No
360	Rath	Rath	Sikrouda Rath	4704900	SIKRAUDHA	Not Started	Jun-18	No
361	Rath	Rath	Tola Rawat	4705000	TOLA RAWAT	In Progress	Nov-17	No
362	Rath	Rath	Kulhenda	4705200	KULHENDA	Not Started	Jun-18	No
363	Rath	Rath	Itora Rath	4705600	ITAURA RATH	Not Started	Jun-18	No

**Habitation wise Erection Progress****Scheme: DDUGJY - RE 12th Plan****District : Hamirpur****Discom : Dakshinanchal Vidyut Vitran Nigam Ltd.,****Turnkey Contractor: M/s SPBL Energy Pvt. Ltd., Kanpur****Date- 30.10.2017**

S. No	Tahsil	Block	Name of Village (all villages as per census)	census code (2011)	Name of habitation including main villages	Status of Habitation Completed /In progress/Not started	Date of Completion/Expect ed date of completion	Energization
364	Rath	Rath	Kurra	4705700	KURRA	Not Started	Jun-18	No
365	Rath	Rath	Malouha Maf	4705800	MALOUHA MANJH	Completed	25-Jul-16	No
366	Rath	Rath	Bilrakh	4706100	BILRAKH	Completed	25-Jul-16	No
367	Rath	Rath	Saidpur	4706200	SAIDPUR	In Progress	Nov-17	No
368	Rath	Rath	Basela	4706400	BSELA	Not Started	Jun-18	No
369	Rath	Rath	Atrouli Rath	4706800	ATRAULI RATH	Not Started	Jun-18	No
370	Rath	Rath	Galihaya	4707200	GALIHA	Not Started	Jun-18	No
371	Rath	Rath	Shuklahari	4707300	SUKHLAHRI	Not Started	Jun-18	No
372	Rath	Rath	Mawai	4707400	MAWAI	Not Started	Jun-18	No
373	Rath	Rath	Odera	4707500	AUDERA	In Progress	Nov-17	No
374	Rath	Rath	Nauhai	4707600	NAUHAI	Not Started	Jun-18	No
375	Rath	Rath	Paharigarhi	4707700	PAHARI GARI	Not Started	Jun-18	No
376	Rath	Rath	Kaintha	4707800	KAITHA	In Progress	Nov-17	No
377	Rath	Rath	Barguli Rath	4707900	BARAULI RATH	Not Started	Jun-18	No
378	Rath	Rath	Dhamna	4708200	DHAMNA	In Progress	Nov-17	No
379	Rath	Rath	Tikiriya	4708700	TIKARIYA	Not Started	Jun-18	No
380	Rath	Rath	Kaswa Khera	4708800	KASHBA KHEDA	In Progress	Nov-17	No
381	Rath	Rath	Para	4708900	PARA	In Progress	Nov-17	No
382	Rath	Rath	Bihgaon	4709100	BIHAGAON	In Progress	Dec-17	No
383	Rath	Rath	Barda	4709200	BARDA	Not Started	Jun-18	No
384	Rath	Rath	Paharibir	4709400	PAHARI VEER	Not Started	Jun-18	No
385	Rath	Rath	Dadri	4709600	DADARI	Not Started	Jun-18	No
386	Rath	Rath	Padra	4709700	PADARA	Not Started	Jun-18	No
387	Rath	Rath	Pathnouri	4709900	PTH NAUDI	Completed	27-Oct-16	YES
388	Rath	Rath	Rouro	4710000	RAURO	Not Started	Jun-18	No
389	Rath	Rath	Kaithi	4710100	KAITHI	In Progress	Dec-17	No

**Habitation wise Erection Progress****Scheme: DDUGJY - RE 12th Plan****District : Hamirpur****Discom : Dakshinanchal Vidyut Vitran Nigam Ltd.,****Turnkey Contractor: M/s SPBL Energy Pvt. Ltd., Kanpur****Date- 30.10.2017**

S. No	Tahsil	Block	Name of Village (all villages as per census)	census code (2011)	Name of habitation including main villages	Status of Habitation Completed /In progress/Not started	Date of Completion/Expect ed date of completion	Energization
390	Rath	Rath	Badanpura	4710300	BADAN PURA	Not Started	Jun-18	No
391	Rath	Rath	Gohani Rath	4710400	GOHANI RATH	Not Started	Jun-18	No
392	Sarila	Sarila	Jamauri Danda	4684800	JAMAURI DANDA	Not Started	Jun-18	No
393	Sarila	Sarila	Chandaut Danda	4685000	BASHDEV KA MAJRA	Not Started	Jun-18	No
394	Sarila	Sarila	Chandaut Danda	4685000	CHANDAUT DANDA	Not Started	Jun-18	No
395	Sarila	Sarila	Chandaut Danda	4685000	DEVRAI KA MAJRA	Not Started	Jun-18	No
396	Sarila	Sarila	Chandaut Danda	4685000	SHAHU KA MAJRA	Not Started	Jun-18	No
397	Sarila	Sarila	Jitakiri Danda	4685300	JITKARI DANDA	Not Started	Jun-18	No
398	Sarila	Sarila	Jitakiri Danda	4685300	NAI BASTI	Not Started	Jun-18	No
399	Sarila	Sarila	Atrauli	4685400	ATRAULI	Not Started	Jun-18	No
400	Sarila	Sarila	Dhagwan	4685500	DHAGWAN	Not Started	Jun-18	No
401	Sarila	Sarila	Dhagwan	4685500	LALOO KA MAZRA	Not Started	Jun-18	No
402	Sarila	Sarila	Basariya	4685700	BASARIYA	Completed	25-Jul-16	No
403	Sarila	Sarila	Rirwa Buzurg Danda	4685900	RIRUWA BUZURG	Not Started	Jun-18	No
404	Sarila	Sarila	Harsundi	4686000	HERSUNDI	In Progress	Nov-17	No
405	Sarila	Sarila	Kadoura	4686100	KADAURA	Not Started	Jun-18	No
406	Sarila	Sarila	Neoli Basa	4686200	NEWLIBANSA	Not Started	Jun-18	No
407	Sarila	Sarila	Lodhi Pura	4686300	LODHI PURA	Not Started	Jun-18	No
408	Sarila	Sarila	Indrapura	4686400	INDRAPURA	Not Started	Jun-18	No
409	Sarila	Sarila	Budhi	4686500	BUDHI	Not Started	Jun-18	No
410	Sarila	Sarila	Barahara	4686700	BARHARA	Completed	27-Oct-16	YES
411	Sarila	Sarila	Baukhar	4686900	BAUKHAR	Not Started	Jun-18	No
412	Sarila	Sarila	Badhouli	4687000	BANDHAULI	In Progress	Nov-17	No
413	Sarila	Sarila	Bareda Maf	4687100	BADERA MAF	Not Started	Jun-18	No
414	Sarila	Sarila	Khera Silajit	4687200	KHERA SILAJIT	Not Started	Jun-18	No
415	Sarila	Sarila	Gutakbara	4687400	GUTAKVARA	Not Started	Jun-18	No



**Habitation wise Erection Progress****Scheme: DDUGJY - RE 12th Plan****District : Hamirpur****Discom : Dakshinanchal Vidyut Vitran Nigam Ltd.,****Turnkey Contractor: M/s SPBL Energy Pvt. Ltd., Kanpur****Date- 30.10.2017**

S. No	Tahsil	Block	Name of Village (all villages as per census)	census code (2011)	Name of habitation including main villages	Status of Habitation Completed /In progress/Not started	Date of Completion/Expect ed date of completion	Energization
416	Sarila	Sarila	Jariya	4687500	JARIYA	Not Started	Jun-18	No
417	Sarila	Sarila	Idhora	4687600	IDHORA	Not Started	Jun-18	No
418	Sarila	Sarila	Benda Danda	4687700	BENDA DANDA	Not Started	Jun-18	No
419	Sarila	Sarila	Suzguwan	4687900	SUJGANWAN	Not Started	Jun-18	No
420	Sarila	Sarila	Hardua	4688000	HERDUWA	Not Started	Jun-18	No
421	Sarila	Sarila	Bareda Khalsa	4688100	BADERA KHALSA	Not Started	Jun-18	No
422	Sarila	Sarila	Birhat	4688200	BIRHAT	Not Started	Jun-18	No
423	Sarila	Sarila	Islampur	4688300	ISLAMPUR	Not Started	Jun-18	No
424	Sarila	Sarila	Karyari	4688400	KARYARI	Not Started	Jun-18	No
425	Sarila	Sarila	Dadov	4688600	DADAU	Not Started	Jun-18	No
426	Sarila	Sarila	Mankehri	4688700	MANKAHRI	Not Started	Jun-18	No
427	Sarila	Sarila	Pachkhura	4688800	PACHKHURA	In Progress	Dec-17	No
428	Sarila	Sarila	Jariya Tila	4688900	JARIYA TEELA	Not Started	Jun-18	No
429	Sarila	Sarila	Bargawan	4689000	VERGANWA	Not Started	Jun-18	No
430	Sarila	Sarila	Chhibouli	4689200	CHHIBOULI	Not Started	Jun-18	No
431	Sarila	Sarila	Rigawara Kalan	4689300	RIGWARA KALA	Not Started	Jun-18	No
432	Sarila	Sarila	Mamna	4689400	MAMNA	Completed	25-Jul-16	No
433	Sarila	Sarila	Bilpur	4689500	BEELPUR	In Progress	Oct-17	No
434	Sarila	Sarila	Tai	4689600	TAI	In Progress	Oct-17	No
435	Sarila	Sarila	Maharajpur	4689700	MAHRAJ PURA	In Progress	Oct-17	No
436	Sarila	Sarila	Bangara	4689800	BANGARA	In Progress	Dec-17	No
437	Sarila	Sarila	Bangara	4689800	CHHAKKI DERA (YADAV)	Completed	25-Sep-17	No
438	Sarila	Sarila	Gahuli	4690100	GAHULI	Not Started	Jun-18	No
439	Sarila	Sarila	Parchha	4690200	PARCHHA	Not Started	Jun-18	No
440	Sarila	Sarila	Puraini	4690400	PEERI DERA	Not Started	Jun-18	No
441	Sarila	Sarila	Puraini	4690400	PURAINI	In Progress	Dec-17	No

**Habitation wise Erection Progress****Scheme: DDUGJY - RE 12th Plan****District : Hamirpur****Discom : Dakshinanchal Vidyut Vitran Nigam Ltd.,****Turnkey Contractor: M/s SPBL Energy Pvt. Ltd., Kanpur****Date- 30.10.2017**

S. No	Tahsil	Block	Name of Village (all villages as per census)	census code (2011)	Name of habitation including main villages	Status of Habitation Completed /In progress/Not started	Date of Completion/Expect ed date of completion	Energization
442	Sarila	Sarila	Khandaut	4690600	BASHWARI KADERA	Not Started	Jun-18	No
443	Sarila	Sarila	Khandaut	4690600	KHANDAUT	Not Started	Jun-18	No
444	Sarila	Sarila	Khandaut	4690600	MASHEEDAN DERA	Not Started	Jun-18	No
445	Sarila	Sarila	Khandaut	4690600	RAHARIYA KA DERA	Not Started	Jun-18	No
446	Sarila	Sarila	Dharoupur	4690700	DHARAUPUR	Not Started	Jun-18	No
447	Sarila	Sarila	Jalalpur	4690800	JALALPUR	Not Started	Jun-18	No
448	Sarila	Sarila	Bhedi Danda	4690900	BHENDIDANDA	Not Started	Jun-18	No
449	Sarila	Sarila	Bhedi Danda	4690900	DHARAUNDA DERA	Completed	25-Jul-16	No
450	Sarila	Sarila	Bhedi Danda	4690900	JAWAHAR KA DERA	Not Started	Jun-18	No
451	Sarila	Sarila	Bhedi Danda	4690900	KYOTRA	Not Started	Jun-18	No
452	Sarila	Sarila	Bhedi Danda	4690900	RAGHUBAR KA DERA	Not Started	Jun-18	No
453	Sarila	Sarila	Kupara	4691100	KUPARA	In Progress	Dec-17	No
454	Sarila	Sarila	Hasapur Sensa	4691200	HASAUPUR SENSAS	Not Started	Jun-18	No
455	Sarila	Sarila	Kanera	4691300	KANERA	Not Started	Jun-18	No
456	Sarila	Sarila	Barkhera	4691400	BARKHERA	Not Started	Jun-18	No
457	Sarila	Sarila	Devkhuri	4691500	DEVKHURI	Not Started	Jun-18	No
458	Sarila	Sarila	Rajamau	4691600	RAJAMAU	Not Started	Jun-18	No
459	Sarila	Sarila	Dhauhal Buzurg	4691800	BICHAURA DERA	Completed	27-Oct-16	YES
460	Sarila	Sarila	Dhauhal Buzurg	4691800	DHAUHAL BUJURG	Completed	27-Oct-16	YES
461	Sarila	Sarila	Chheri Baini	4691900	CHHERI BAINI	Not Started	Jun-18	No
462	Sarila	Sarila	Bilgaon	4692000	BILGAON	Not Started	Jun-18	No
463	Sarila	Sarila	Bilgaon	4692000	INDRA JEET KA DERA	Not Started	Jun-18	No
464	Sarila	Sarila	Bilgaon	4692000	KACHHAR DERA	Not Started	Jun-18	No
465	Sarila	Sarila	Bilgaon	4692000	KAVAR DERA	Not Started	Jun-18	No
466	Sarila	Sarila	Bilgaon	4692000	NADIYA DERA	Not Started	Jun-18	No
467	Sarila	Sarila	Bilgaon	4692000	PATARIYA DERA	Not Started	Jun-18	No

**Habitation wise Erection Progress****Scheme: DDUGJY - RE 12th Plan****District : Hamirpur****Discom : Dakshinanchal Vidyut Vitran Nigam Ltd.,****Turnkey Contractor: M/s SPBL Energy Pvt. Ltd., Kanpur****Date- 30.10.2017**

S. No	Tahsil	Block	Name of Village (all villages as per census)	census code (2011)	Name of habitation including main villages	Status of Habitation Completed /In progress/Not started	Date of Completion/Expect ed date of completion	Energization
468	Sarila	Sarila	Katehari	4692100	GAUGHATIYA (MANIKPURA)	Not Started	Jun-18	No
469	Sarila	Sarila	Katehari	4692100	KATEHARI	Not Started	Jun-18	No
470	Sarila	Sarila	Pahara	4692300	PAHRA	Not Started	Jun-18	No
471	Sarila	Sarila	Turna	4692400	TURNA	Not Started	Jun-18	No
472	Sarila	Sarila	Bheshaen	4692500	BHAINSHAY	In Progress	Dec-17	No
473	Sarila	Sarila	Magrol	4692700	MAGRAUL	Not Started	Jun-18	No
474	Sarila	Sarila	Bandwa	4692900	BANDAVA	In Progress	Dec-17	No
475	Sarila	Sarila	Bandwa	4692900	SUMERA CHAMAR KA DERA	Not Started	Jun-18	No
476	Sarila	Sarila	Bandwa	4692900	TEERAN KA DERA	Not Started	Jun-18	No
477	Sarila	Sarila	Uparhaka	4693000	DAHJAULA DERA	Not Started	Jun-18	No
478	Sarila	Sarila	Uparhaka	4693000	SRI RAMPUR DERA	Not Started	Jun-18	No
479	Sarila	Sarila	Uparhaka	4693000	UPARHAKA	Not Started	Jun-18	No
480	Hamirpur	Sumerpur	Mamrejpur Danda	4673900	MAMREJ PUR DANDA	Not Started	Jun-18	No
481	Hamirpur	Sumerpur	Mora Kander	4674000	MORA KANDER	Not Started	Jun-18	No
482	Hamirpur	Sumerpur	Parsani	4674100	PARSANI	Not Started	Jun-18	No
483	Hamirpur	Sumerpur	Dhanpura	4674200	DHANPURA	Not Started	Jun-18	No
484	Hamirpur	Sumerpur	Chhani Khurd	4674300	CHHANI KHURD	In Progress	Dec-17	No
485	Hamirpur	Sumerpur	Chhani Buzurg	4674400	CHHANI BUZURG	In Progress	Dec-17	No
486	Hamirpur	Sumerpur	Kalla	4674800	KALLA	Not Started	Jun-18	No
487	Hamirpur	Sumerpur	Khandehi Jar	4675000	KHADEHI JAR	Not Started	Jun-18	No
488	Hamirpur	Sumerpur	Pouthia Buzurg	4675300	POUTHIYA BUZURG	Completed	25-Jul-16	No
489	Hamirpur	Sumerpur	Sikri	4675500	SIKRI	Not Started	Jun-18	No
490	Hamirpur	Sumerpur	Ujnedi	4675600	UJNEDI	In Progress	Oct-17	No
491	Hamirpur	Sumerpur	Sahurapur Danda	4675700	SHAHURAPUR DANDA	Not Started	Jun-18	No
492	Hamirpur	Sumerpur	Bahrauli Danda	4675800	BAHARAULI DANDA	Not Started	Jun-18	No
493	Hamirpur	Sumerpur	Kumaunpur	4675900	KUMAUNPUR	Not Started	Jun-18	No

**Habitation wise Erection Progress****Scheme: DDUGJY - RE 12th Plan****District : Hamirpur****Discom : Dakshinanchal Vidyut Vitran Nigam Ltd.,****Turnkey Contractor: M/s SPBL Energy Pvt. Ltd., Kanpur****Date- 30.10.2017**

S. No	Tahsil	Block	Name of Village (all villages as per census)	census code (2011)	Name of habitation including main villages	Status of Habitation Completed /In progress/Not started	Date of Completion/Expect ed date of completion	Energization
494	Hamirpur	Sumerpur	Lalpura	4676000	LALPURA	Completed	25-Jul-16	No
495	Hamirpur	Sumerpur	Kalauli Jar	4676100	KALAU LI JAR	In Progress	Nov-17	No
496	Hamirpur	Sumerpur	Swasa Khurd	4676200	SWASA KHURD	In Progress	Nov-17	No
497	Hamirpur	Sumerpur	Swasa Buzurg	4676400	SWASA BUZURG	In Progress	Nov-17	No
498	Hamirpur	Sumerpur	Mawai Jar	4676500	KALKA PURWA	Completed	27-Oct-16	YES
499	Hamirpur	Sumerpur	Mawai Jar	4676500	MAWAI JAR	Completed	27-Oct-16	YES
500	Hamirpur	Sumerpur	Atrar	4676600	ATRAR	Not Started	Jun-18	No
501	Hamirpur	Sumerpur	Banda	4676700	BANDA	Not Started	Jun-18	No
502	Hamirpur	Sumerpur	Chandauli Jar	4676800	CHANDAULI JAR	Not Started	Jun-18	No
503	Hamirpur	Sumerpur	Nadehra	4676900	NADEHRA	Completed	13-May-16	YES
504	Hamirpur	Sumerpur	Banki	4677200	BANKI	In Progress	Oct-17	No
505	Hamirpur	Sumerpur	Banki	4677200	DHARAMPUR	In Progress	Oct-17	No
506	Hamirpur	Sumerpur	Bank	4677300	BANK	Completed	13-May-16	YES
507	Hamirpur	Sumerpur	Palra	4677400	PALRA	In Progress	Dec-17	No
508	Hamirpur	Sumerpur	Vidokhar Medni	4677500	VIDOKHAR MENDANI	Not Started	Jun-18	No
509	Hamirpur	Sumerpur	Vidokhar Purai	4677700	VIDOKHAR PURAI	Completed	25-Jul-16	No
510	Hamirpur	Sumerpur	Ingohata	4677800	INGOHATA	In Progress	Oct-17	No
511	Hamirpur	Sumerpur	Helapur Danda	4678200	HELAPUR DANDA	In Progress	Oct-17	No
512	Hamirpur	Sumerpur	Helapur Danda	4678200	SHIV PURWA	In Progress	Oct-17	No
513	Hamirpur	Sumerpur	Kalauli Teer Danda	4678300	KALAU LI TEER DANDA	In Progress	Oct-17	No
514	Hamirpur	Sumerpur	Bardaha Sahijana Danda	4678400	BARDAHA SAHEJANA DANDA	Completed	25-Sep-17	No
515	Hamirpur	Sumerpur	Keeratpur	4678500	KEERATPUR	Completed	25-Jul-16	No
516	Hamirpur	Sumerpur	Mehmoodpur	4678600	MAHMOODPUR	Completed	25-Sep-17	No
517	Hamirpur	Sumerpur	Dariapur	4678800	DARIAPUR	In Progress	Oct-17	No
518	Hamirpur	Sumerpur	Kundaaura	4678900	KUNDAURA	In Progress	Oct-17	No
519	Hamirpur	Sumerpur	Bilhadi	4679000	BILHADI	Not Started	Jun-18	No

**Habitation wise Erection Progress****Scheme: DDUGJY - RE 12th Plan****District : Hamirpur****Discom : Dakshinanchal Vidyut Vitran Nigam Ltd.,****Turnkey Contractor: M/s SPBL Energy Pvt. Ltd., Kanpur****Date- 30.10.2017**

S. No	Tahsil	Block	Name of Village (all villages as per census)	census code (2011)	Name of habitation including main villages	Status of Habitation Completed /In progress/Not started	Date of Completion/Expect ed date of completion	Energization
520	Hamirpur	Sumerpur	Surajpur Danda	4679300	SURAJPUR DANDA	Completed	25-Jul-16	No
521	Hamirpur	Sumerpur	Sidra Danda	4679500	SIDRA DANDA	Completed	6/19/2017	YES
522	Hamirpur	Sumerpur	Para Ojhi Danda	4679600	PARA OJHI DANDA	Completed	6/19/2017	YES
523	Hamirpur	Sumerpur	Kuchhechha Danda	4679700	KUCHHECHA DANDA	Not Started	Jun-18	No
524	Hamirpur	Sumerpur	Amirta	4679900	AMIRTA	Not Started	Jun-18	No
525	Hamirpur	Sumerpur	Amirta	4679900	AMIRTA DERA	Not Started	Jun-18	No
526	Hamirpur	Sumerpur	Chanduli Teer	4680000	CHANDULI TEER	Not Started	Jun-18	No
527	Hamirpur	Sumerpur	Chandaukhi	4680100	CHANDAUKHI	Completed	27-Oct-16	YES
528	Hamirpur	Sumerpur	Tikrauli	4680600	TIKRAULI	Completed	12-Oct-17	No
529	Hamirpur	Sumerpur	Kanjauli	4680800	KANJAULI	Completed	25-Jul-16	No
530	Hamirpur	Sumerpur	Saukher	4680900	RINGANA	In Progress	Dec-17	No
531	Hamirpur	Sumerpur	Saukher	4680900	SAUKHAR	Completed	27-Oct-16	YES
532	Hamirpur	Sumerpur	Narayanpur	4681000	NARAYAN PUR	Completed	27-Oct-16	YES
533	Hamirpur	Sumerpur	Nazarpur	4681100	NAZARPUR	Completed	25-Sep-17	No
534	Hamirpur	Sumerpur	Simnaudi	4681300	SIMNAUDI	Completed	12-Oct-17	No
535	Hamirpur	Sumerpur	Bada Gaon	4681400	BADA GAON	Completed	12-Oct-17	No
536	Hamirpur	Sumerpur	Bhabhaura	4681500	BHABHAURA	In Progress	Oct-17	No
537	Hamirpur	Sumerpur	Pateora Danda	4681600	LAKHI PURVA	Not Started	Jun-18	No
538	Hamirpur	Sumerpur	Pateora Danda	4681600	MACHALI TALA	In Progress	Oct-17	No
539	Hamirpur	Sumerpur	Pateora Danda	4681600	MALIHA PURVA	In Progress	Oct-17	No
540	Hamirpur	Sumerpur	Pateora Danda	4681600	PATEORA DANDA	Not Started	Jun-18	No
541	Hamirpur	Sumerpur	Pateora Danda	4681600	SHIVRAM PURVA	Not Started	Jun-18	No
542	Hamirpur	Sumerpur	Surauli Buzurg Danda	4681900	BADA KACHHAR	Not Started	Jun-18	No
543	Hamirpur	Sumerpur	Surauli Buzurg Danda	4681900	CHHOTA KACHHAR	Not Started	Jun-18	No
544	Hamirpur	Sumerpur	Surauli Buzurg Danda	4681900	CHUNKI DERA	Completed	25-Sep-17	No
545	Hamirpur	Sumerpur	Surauli Buzurg Danda	4681900	JHANJHARI PURWA	Not Started	Jun-18	No

**Habitation wise Erection Progress****Scheme: DDUGJY - RE 12th Plan****District : Hamirpur****Discom : Dakshinanchal Vidyut Vitran Nigam Ltd.,****Turnkey Contractor: M/s SPBL Energy Pvt. Ltd., Kanpur****Date- 30.10.2017**

S. No	Tahsil	Block	Name of Village (all villages as per census)	census code (2011)	Name of habitation including main villages	Status of Habitation Completed /In progress/Not started	Date of Completion/Expect ed date of completion	Energization
546	Hamirpur	Sumerpur	Surauli Buzurg Danda	4681900	KARAH	Not Started	Jun-18	No
547	Hamirpur	Sumerpur	Surauli Buzurg Danda	4681900	SUKHUWA DERA	Not Started	Jun-18	No
548	Hamirpur	Sumerpur	Surauli Buzurg Danda	4681900	SURAU	Not Started	Jun-18	No
549	Hamirpur	Sumerpur	Barua	4682000	BARUWA	Not Started	Jun-18	No
550	Hamirpur	Sumerpur	Bhaura Danda	4682300	BHAUNRA DANDA	Not Started	Jun-18	No
551	Hamirpur	Sumerpur	Deo Gaon	4682400	DEO GAON	Completed	12-Oct-17	No
552	Hamirpur	Sumerpur	Gahtauli	4682500	GAHTAULI	Completed	13-May-16	YES
553	Hamirpur	Sumerpur	Jalala	4682600	JALALA	Completed	13-May-16	Yes
554	Hamirpur	Sumerpur	Pachkhura Buzurg	4682700	PACHKHURA BUZURG	Completed	25-Sep-17	No
555	Hamirpur	Sumerpur	Terha	4682800	TERHA	In Progress	Dec-17	No
556	Hamirpur	Sumerpur	Isauli	4682900	ISAULI	Not Started	Jun-18	No
557	Hamirpur	Sumerpur	Mauhar	4683000	MAUHAR	Completed	13-May-16	YES
558	Hamirpur	Sumerpur	Kaithi	4683100	JUJUWA DERA	Not Started	Jun-18	No
559	Hamirpur	Sumerpur	Kaithi	4683100	KAITHI	In Progress	Nov-17	No
560	Hamirpur	Sumerpur	Kaithi	4683100	KARENA DERA	In Progress	Oct-17	No
561	Hamirpur	Sumerpur	Pandheri	4683300	PANDHERI	Completed	25-Jul-16	No
562	Hamirpur	Sumerpur	Para Rai Pura	4683400	PARA OAI PURA	In Progress	Oct-17	No
563	Hamirpur	Sumerpur	Itara	4683500	ITARA	Completed	25-Jul-16	No
564	Hamirpur	Sumerpur	Chand Purwa Buzurg	4683600	CHANDPURWA	Completed	27-Oct-16	YES
565	Hamirpur	Sumerpur	Bhaunia	4683700	BHAUNIA	Not Started	Jun-18	No
563	Hamirpur	Sumerpur	Pachkhura Khurd	4683800	PACHKHURA KHURD	Not Started	Jun-18	No
563	Hamirpur	Sumerpur	Bir Khera	4683900	BIR KHERA	In Progress	Oct-17	No
563	Hamirpur	Sumerpur	Dhundh Pur	4684000	BINDA KA DERA	In Progress	Oct-17	No
569	Hamirpur	Sumerpur	Dhundh Pur	4684000	DHUNDH PUR	In Progress	Oct-17	No
570	Hamirpur	Sumerpur	Atraia	4684100	ATRAIA	Not Started	Jun-18	No
571	Hamirpur	Sumerpur	Atraia	4684100	KYOTRA DERA	Not Started	Jun-18	No

**Habitation wise Erection Progress****Scheme: DDUGJY - RE 12th Plan****District : Hamirpur****Discom : Dakshinanchal Vidyut Vitran Nigam Ltd.,****Turnkey Contractor: M/s SPBL Energy Pvt. Ltd., Kanpur****Date- 30.10.2017**

S. No	Tahsil	Block	Name of Village (all villages as per census)	census code (2011)	Name of habitation including main villages	Status of Habitation Completed /In progress/Not started	Date of Completion/Expect ed date of completion	Energization
572	Hamirpur	Sumerpur	Badanpur	4684200	BADANPUR	Not Started	Jun-18	No
573	Hamirpur	Sumerpur	Gauri	4684400	GAURI	Not Started	Jun-18	No
574	Hamirpur	Sumerpur	Mihuna	4684500	MIHUNA	Not Started	Jun-18	No
575	Hamirpur	Sumerpur	Mundera 193 Pauthia Buzurg	4684600	MUNDERA	Not Started	Jun-18	No
576	Hamirpur	Gohand	Bilgaon	4694100	BILGAON	Completed	12-Jul-2016	No
577	Hamirpur	Kurara	Bilota	4666600	TEK CHAND KA DERA	Completed	4-Mar-16	YES
578	Hamirpur	Kurara	Chandupur Danda	4668700	CHUNKU DERA	Completed	8-Feb-16	YES
579	Hamirpur	Kurara	Chandupur Danda	4668700	MANUWA DERA	Completed	8-Feb-16	YES
580	Hamirpur	Kurara	Chandupur Danda	4668700	RAM PRASAD DERA	Completed	8-Feb-16	YES
581	Hamirpur	Sumerpur	Ragaura	4677100	RAGAURA	Completed	13-May-16	NO